



Electrical safety inspection to take over production equipment (This control is minimum requirements)

This declaration covers:

.....

Signature	Comment	Date
Dimensioning cabling	-	
Dimensioning components	-	
CE marked components	-	
CE marked components preinstalled	-	
Protective earthing (item 18.2 EN 60204-1)	-	
Phase sequence	-	
Insulation resistance (item 18.3 EN 60204-1) -	-	
Voltage test (item 18.4 EN 60204-1)	-	
Residual voltages (item 18.5 EN 60204-1)	-	
Function test (item 18.6 EN 60204-1)	-	
Adjusted over current devices	-	
Selectivity	-	
Tripping over load protection devices (directly connected 3-phase motors)	-	
Testing in/outputs	-	



SCANIA

Document type

Title

Control at over taking

File name

179-ELS-0011

Date

2011-10-07

Issue

1

Info class

External

Page

2(2)

Approved by (department acronym, name)

QF Dick Eriksson

Issued by (department acronym name phone)

Mats Blomberg, 070-288 48 94

Testing signal exchange

-

Control of safety functions

-

(together with the customer representative)

Electrical installations is according to :

Machine directive 2006/42/EG

EN 60204 and/or

SS 436 40 00

EMC directive 2004/108EEG

ELSÄK- FS 2008:1

and amendments

Scania's technical regulations for prod. equipment

City and date

Name, department

Distribute to: Buyer, electrical maintenance manager and electrical manager.